Review of Procedures for Operation and Maintenance of the Distribution Network Avoidance of Rapid Fluctuations in Flow that could Disturb Sediment Checklist for Assessment

Water C	ompany:
---------	---------

SCOPE

The document is expected to cover how the Company avoids rapid fluctuations in flow that could disturb mains sediment causing a discolouration incident.

could disturb mains sediment causing a discolouration incident.		
GENERAL		
Does the Company have a document giving guidance on the fluctuations in flow (Yes or No)? Note: Checklist 10 covers the control and monitoring of hydrau If not, go straight to BBV Assessment of Company guidance at the	nts by third parties.	•
Company document title:		
•		
Company document reference		•
Date when the document came into force		•
GUIDANCE		
Does the Company give guidance on the rate at which valves should be operated (Yes or No)?		•
If so, does this guidance give different rates for different valve sizes (Yes or No)?		•
Does any guidance on valve operation rates take account of different differential heads across the valve (Yes or No)?		•
Does the Company give guidance on the valve opening rates during step testing for leak location where mains have become depressurised through the step testing operation (Yes or No)?		•
Does the Company list the maximum flows from sourceworks, pumping stations and other supply points above which sediment disturbance could occur (Yes or No)?		•
If so, is this guidance documented in the operating rules for the individual facilities (Yes or No)?		•
List below other areas where the Company gives guidance fluctuations in flow.	on the avoidance of	rapid

BBV ASSESSMENT OF COMPANY GUIDANCE

Does the Company give documented guidance on the avoidance of rapid fluctuations in flow that might disturb sediment (Yes or No)?
If not, the recommendation is that Company produce such guidance.
Guidance - Where Company guidance is given, is it considered satisfactory (Yes or No)?
If not, identify those areas where the approach is considered deficient.
BBV Quality Assurance
Checklist completed by Date
Checklist checked by Date